LIST OF CORRECTIONS

Chart	105
	Kanaal Gent - Terneuzen
	Edition 2019
Updated up to and including NMs	11 / 2023
	25 May 2023

The last version of these corrections are available on www.agentschapmdk.be/en/publications

2019

07/113 - 08/126(T) - 09/142(T) - 10/147 - 10/151 - 11/171(T) - 11/177(T) - 17/236 - 19/252(T) - 20/253 - 22/278(T) - 24/300(T) - 25/308

2020

02/085 - 02/086 - 04/117(T) - 06/133 - 09/173(T) - 10/182 - 10/202 - 17/269(T) - 20/293 - 21/300 - 21/301 - 23/310 - 23/311 - 23/314 - 23/317(T) - 24/322 - 26/338 - 26/339(T)

2021

02/093 - 03/098(T) - 06/128 - 06/136(T) - 07/146(T) - 10/182 - 15/206(T) - 16/213 - 17/215(T) - 19/234 - 22/260 - 26/279 - 26/280

2022

02/088(T) - 04/113 - 05/120 - 07/144 - 08/151 - 10/170 - 14/195 - 15/200 - 20/218 - 20/229(T) - 21/230(T) - 21/235(T) - 21/239(T) - 26/277

2023

02/084(T) - 02/085(T) - 03/089 - 05/100 - 05/101 - 06/103 - 06/104 - 07/115 - 07/116 - 08/122 - 08/123 - 11/150

2019

2019-07/113 KANAAL GENT-TERNEUZEN - GHENT SEA PORT - DREDGING BELGIAN PART CANCELLED

NtM 2018-23/263(T) is cancelled.

2019-08/126(T) KANAAL GENT-TERNEUZEN - ZELZATE - WORKS ARCELOR MITTAL

Hydraulic engineering work is being carried out for the construction of the All Weather Terminal at quays 5435-5450-5465-5480.
The works will last until 31 December 2019.
There is a general mooring prohibition in the working area for all shipping with the exception of shipping intended for or engaged in this work.
Shipping must avoid waves from 100 m before and up to 100 m after the working area.

The start of the working area is indicated with the following signs:
- A9 Prohibited to cause annoying water movement
- B8 Mandatory to pay particular attention
- C5 (95m) (direction Z-N) the waterway is at a certain distance (95m) from the shore.

The end of the working area is indicated with the following signs:
- E11 End of a prohibition or order applies to one direction.

2019-09/142(T) KANAAL GENT-TERNEUZEN - MOERVAART - WORKS

Due to works along the southern bank of the Moervaart between the bridge of the R4 and the corner of the canal Gent-Terneuzen, the vessels sailing in and out the Moervaart, have to pass with caution and to remain at a distance of 15 m of the existing wall.
The works will probably last until the end of September 2019.

2019-10/147 - NEW PUBLICATION - CHART 105

New edition of 2019 of the:

Belgian chart 105
Kanaal van Gent naar Terneuzen

Chart 105 - edition 2019 is available from now in the Webshop for the amount of 25 euro.
For more information about the purchade of this chart, consult
www.vlaamsehydrografie.be > Publications > Webshop.

2019-10/151 KANAAL GENT-TERNEUZEN - ZELZATE - WORKS QUAYS 5345-5405 ENDED

NtM 2018-21/243(T) is cancelled.

2019-11/171(T) KANAAL GENT-TERNEUZEN - BELGIAN PART - DREDGING OPERATIONS

Dredging operations are performed on the Belgian part of Canal Ghent-Terneuzen. The works are taking place at the edges of the main channel.
The works are carried out from the pontoon “DN40” which remains in position by means of spud poles. The pontoon can be moved within 15 minutes if it is necessary for shipping.
The works will last until the end of August 2019, from Monday 7 a.m. until Saturday 7 a.m. During the weekend and on holidays, there are no works.
Further information is available at Uitkijk Zelzate +32 9 358 5160 and/or Havendienst Gent +32 9 251 5639.

2019-11/177(T) KANAAL GENT-TERNEUZEN - TERNEUZEN - MIDDENSLUIS - WORKS IN PROGRESS

There are works in progress near Middensluis, Terneuzen. A temporary access channel has been created, the Rooiboskanaal, for the accessibility of the Middensluis. This channel is only for barges.
Chart an area “works in progress” in positions:
- 51°20,03'N 003°49,00'E
- 51°20,05'N 003°49,11'E
- 51°19,98'N 003°49,16'E
- 51°19,96'N 003°49,20'E
- 51°19,96'N 003°49,25'E
- 51°19,85'N 003°49,30'E
- 51°19,81'N 003°49,09'E

2019-17/236 KANAAL GENT-TERNEUZEN - TERNEUZEN - WEST BUITENHAVEN - LIGHTS - CORRECTION OF CHARTS AND LIST OF LIGHTS

Insert lights F.Y with range 1 NM, on the following locations:

Pile 2	in position 51°20,24’N	003°48,49’E	(Int. no. B0249.5 - nat. no. 0685.1)
Pile 4	in position 51°20,17’N	003°48,55’E	(Int. no. B0249.8 - nat. no. 0685.2)
Pile 6	in position 51°20,09’N	003°48,61’E	(Int. no. B0250.3 - nat. no. 0685.3)
Mooring pile 13	in position 51°20,06’N	003°48,66’E	(Int. no. B0250.7 - nat. no. 0685.4)
Mooring pile 23	in position 51°19,94’N	003°48,76’E	(Int. no. B0250.9 - nat. no. 0685.5)

2019-19/252(T) KANAAL GENT-TERNEUZEN - TERNEUZEN - ROOIBOSKANAAL - CHANGE OF BUOYAGE

Insert:
Green spar buoy “RB 1”, Iso.G.2s, in position 51°19,98'N 003°49,07'E

Move:
East cardinal buoy “NST 1-O”, Q(3)10s, to position 51°19,64'N 003°49,35'E
East cardinal buoy “NST 2-O”, Q(3)10s, to position 51°19,57'N 003°49,37'E

2019-20/253 KANAAL GENT-TERNEUZEN - BELGIAN PART - DREDGING OPERATIONS CANCELLED

NtM 2019-11/171(T) is cancelled.

2019-22/278(T) WESTERSCHELDE - TERNEUZEN - WORKS CONSTRUCTION "NIEUWE SLUIS TERNEUZEN"

Due to the construction of the new lock "Nieuwe Sluis Terneuzen" multiple works are in progress until 2022.

2019-24/300(T) KANAAL GENT-TERNEUZEN - TERNEUZEN - NIEUWE SLUIS - WORKS IN PROGRESS EXTENDED

NtM 2019-11/177(T) is cancelled.

The works in progress near “Middensluis Terneuzen” are extended. A temporary access channel has been created, the Rooiboskanaal, for the accessibility of the Middensluis. This channel is only for barges.
Chart an area “works in progress” in positions:
- 51°20,03'N 003°49,00'E
- 51°20,05'N 003°49,11'E
- 51°19,98'N 003°49,16'E
- 51°19,96'N 003°49,20'E
- 51°19,96'N 003°49,25'E
- 51°19,85'N 003°49,30'E
- 51°19,54’N 003°49,48’E
- 51°19,50’N 003°49,38’E
- 51°19,76'N 003°49,12'E

2019-25/308 KANAAL GENT-TERNEUZEN - TERNEUZEN - NEW LOCK - CHART CORRECTION

NtM 2019-19/252(T) is cancelled.

Insert accompanying blocks.
Pay attention to the scale when printing, see printer settings.

2020

2020-02/085 KANAAL GENT-TERNEUZEN - MOERVAART - WORKS IN PROGRESS CANCELLED

NtM 2018-08/106(T) is cancelled.

2020-02/086 KANAAL GENT-TERNEUZEN - MOERVAART - WORKS IN PROGRESS CANCELLED

NtM 2019-09/142(T) is cancelled.

2020-04/117(T) WESTERSCHELDE - HONTE - PAS VAN TERNEUZEN - INSTRUMENTS

Insert following instruments:
MP2 51°26,78'N 003°39,79'E - unmarked
MP3 51°24,51'N 003°42,38'E - marked with yellow conical buoy with rare
MP4 51°20,67'N 003°48,73'E - unmarked

The duration of the measurement is approximately 1 month, the measurement frames are expected to be picked up again in week 10.

2020-06/133 KANAAL GENT-TERNEUZEN - TERNEUZEN - DELETE WORKS IN PROGRESS

NtM 2019-24/300(T) is cancelled.

2020-09/173(T) KANAAL GENT-TERNEUZEN - SAS VAN GENT - WORKS IN PROGRESS

There are works in progress at the Westkade Sas van Gent near the company "Rosier".
The works will last until 30 January 2021, longer or shorter in duration depending on the progress of the works.
The shipping is asked to pass the works with necessary caution to avoid making waves.

2020-10/182 KANAAL GENT-TERNEUZEN - ZELZATE - WORKS ARCELOR MITTAL CANCELLED

NtM 2019-08/126(T) is cancelled.

2020-10/202 WESTERSCHELDE - HONTE - PAS VAN TERNEUZEN - MEASUREMENTS ENDED

NtM 2020-04/117(T) is cancelled.

2020-17/269(T) KANAAL GENT-TERNEUZEN - SLUISKIL - AXELSE VLAKTEHAVEN - WORKING AREA QUAY YARA

There is a working area in the HAS harbour (Axelse Vlaktehaven) at quay Yara from mooring post 18 up to mooring post 36 up to and including 50m from the quay. Mooring prohibition and prohibited sailing for all shipping except work and government vessels.
The works will last until 2 October 2020.
The shipping is requested to pass the works with necessary caution and avoid waves.
Further details will be announced via “Scheepvaartberichten” on Marifoonkanaal 11 and can be obtained from the Terneuzen Traffic Control Centre by telephone 088-7980501.

2020-20/293 KANAAL GENT-TERNEUZEN - TERNEUZEN - WORKS NEW LOCK TERNEUZEN

NtM 2019-22/278(T) is cancelled.

2020-21/300 KANAAL GENT-TERNEUZEN - TERNEUZEN - WORKS NEW LOCK TERNEUZEN

Due to the construction of the new lock "Nieuwe Sluis Terneuzen", multiple works will be in progress until 2022.

2020-21/301 KANAAL GENT-TERNEUZEN - TERNEUZEN - WEST-BUITENHAVEN - LIGHTING MODIFIED - CORRECTION OF CHARTS AND LIST OF LIGHT

Delete:
F.Y in position 51°20,24’N 003°48,49’E (Int. no B0249.5 - nat. no 0685.1)
F.Y in position 51°20,17’N 003°48,55’E (Int. no B0249.8 - nat. no 0685.2)
F.Y in position 51°20,09’N 003°48,61’E (Int. no B0250.3 - nat. no 0685.3)

Add:
F.Y in position 51°20,25’N 003°48,75’E (Int. no B0249.5 - nat. no 0685.1)
F.Y in position 51°20,17’N 003°48,76’E (Int. no B0249.8 - nat. no 0685.2)
F.Y in position 51°20,02’N 003°48,85’E (Int. no B0250.3 - nat. no 0685.3)

2020-23/310 KANAAL GENT-TERNEUZEN - VHF CHANNELS - CHART CORRECTION

105/01
Change the magenta text “VHF 78 Port Control” and “VHF 78 Havenkanaal” in position 51°06,86'N 003°43,20'E to “VHF 11 Port Control”.
Add the magenta text “Meldplicht binnenvaart VHF 78” in positions:
51°05,32'N 003°43,80'E
51°06,12'N 003°43,60'E
Change the magenta text “VHF 11 “Havendienst Gent” + “Uitkijk Zelzate”” in position 51°06,85'N 003°43,65'E to “VHF 11: “North Sea Port””.

105/02
Change the magenta text “VHF 78 Port Control” and “VHF 78 Havenkanaal” in position 51°08,17'N 003°44,90'E to “VHF 11 Port Control”.
Change the magenta text “VHF 11 “Havendienst Gent” + “Uitkijk Zelzate”” in position 51°08,25'N 003°44,95'E to “VHF 11: “North Sea Port””.

105/03
Change the magenta text “VHF 78 Port Control” and “VHF 78 Havenkanaal” in position 51°10,30'N 003°45,95'E to “VHF 11 Port Control”.
Add the magenta text “Meldplicht binnenvaart VHF 78” in position 51°08,27'N 003°46,92'E.
Change the magenta text “VHF 11 “Havendienst Gent” + “Uitkijk Zelzate”” in position 51°10,38'N 003°45,95'E to “VHF 11: “North Sea Port””.

105/04
Change the magenta text “VHF 78 Port Control” and “VHF 78 Havenkanaal” in position 51°11,28'N 003°48,74'E to “VHF 11 Port Control”.
Change the magenta text “VHF 11 “Havendienst Gent” + “Uitkijk Zelzate”” in position 51°11,23'N 003°48,58 'E to “VHF 11: “North Sea Port””.

105/05
Change the magenta text “VHF 78 Port Control” and “VHF 78 Havenkanaal” in position 51°11,80'N 003°47,36'E to “VHF 11 Port Control”.
Change the magenta text “VHF 11 “Havendienst Gent” + “Uitkijk Zelzate”” in position 51°11,71'N 003°47,45'E to “VHF 11: “North Sea Port””.

105/06
Add the magenta text “VHF 11 Port Control” in position 51°13,37'N 003°49,10'E.
Change the magenta text “VHF 11 “Havendienst Terneuzen”” in position 51°13,44'N 003°49,20'E to “VHF 11: “North Sea Port””.

105/07
Add the magenta text “VHF 11 Port Control” in position 51°16,39'N 003°48,98'E.
Change the magenta text “VHF 11 “Havendienst Terneuzen”” in position 51°16,47'N 003°49,06'E to “VHF 11: “North Sea Port””.

105/08
Add the magenta text “VHF 11 Port Control” in position 51°17,78'N 003°49,52'E.
Change the magenta text “VHF 11 “Havendienst Terneuzen”” in position 51°17,85'N 003°49,60'E to “VHF 11: “North Sea Port””.

105/09
Add the magenta text “VHF 11 Port Control” in position 51°17,94'N 003°48,98'E.
Change the magenta text “VHF 11 “Havendienst Terneuzen”” in position 51°18,00'N 003°49,07'E to “VHF 11: “North Sea Port””.
Add the magenta text “Meldplicht binnenvaart VHF 78” in position 51°19,39'N 003°49,03'E.

105/10
Add the magenta text “VHF 11 Port Control” in position 51°19,66'N 003°48,37'E.
Change the magenta text “VHF 11 “Havendienst Terneuzen”” in position 51°19,73'N 003°48,43'E to “VHF 11: “North Sea Port””.
Add the magenta text “Meldplicht binnenvaart VHF 78” in position 51°19,66'N 003°49,20'E.

2020-23/311 KANAAL GENT-TERNEUZEN - RIEME - ALL WEATHER TERMINAL - CHART CORRECTION

Insert accompanying block.
Pay attention to the scale when printing, see printer settings.

2020-23/314 KANAAL GENT-TERNEUZEN - TERNEUZEN - WEST-BUITENHAVEN - GOESE KADE - DELETE MOORING POSTS - CHART CORRECTION

Delete mooring posts (INT1 F22) in following positions:
51°20,31'N 003°48,44'E
51°20,24'N 003°48,49'E
51°20,20'N 003°48,52'E
51°20,16'N 003°48,55'E
51°20,13'N 003°48,58'E
51°20,09'N 003°48,61'E
51°20,03'N 003°48,66'E
51°19,46'N 003°49,14'E
51°19,43'N 003°49,17'E

Delete berths (INT1 F19.1):
"1" in position 51°19,46'N 003°49,16'E
"3" in position 51°19,43'N 003°49,18'E

2020-23/317(T) KANAAL GENT-TERNEUZEN - TERNEUZEN - GOESE KADE - DELETE DESIGNATION OF BERTHS

105/09
Delete berths (INT1 F19.1):
"5" in position 51°19,39'N 003°49,18'E
"7" in position 51°19,34'N 003°49,22'E
"9" in position 51°19,30'N 003°49,25'E
"11" in position 51°19,26'N 003°49,28'E

105/10
Delete berths (INT1 F19.1):
"5" in position 51°19,40'N 003°49,21'E
"7" in position 51°19,34'N 003°49,25'E
"9" in position 51°19,31'N 003°49,28'E

2020-24/322 KANAAL GENT-TERNEUZEN - RIEME - ALL WEATHER TERMINAL - CHART CORRECTION

Delete the symbol for boat harbour in position 51°10,85'N 003°48,16'E.

2020-26/338 KANAAL GENT-TERNEUZEN - VHF CHANNELS - CHART CORRECTION

105/01
At the height of position 51°06,86'N 003°43,20'E:
- delete the magenta text “VHF 11 Port Control”;
- insert the magenta text “(VHF 78 Port Control)” and “(VHF 78 Havenkanaal)”.

At the height of positions 51°05,32'N 003°43,80'E and 51°06,12'N 003°43,60'E:
- delete the magenta text “Meldplicht binnenvaart VHF 78”.

At the height of position 51°06,85'N 003°43,65'E:
- replace the magenta text “VHF 11: “North Sea Port” by “VHF 11 “Havendienst Gent” + “Uitkijk Zelzate”.

105/02
At the height of position 51°08,17'N 003°44,90'E:
- delete the magenta text “VHF 11 Port Control”;
- insert the magenta text “(VHF 78 Port Control)” and “(VHF 78 Havenkanaal)”.

At the height of position 51°08,25’N 003°44,95’E:
- replace the magenta text “VHF 11: “North Sea Port” by “VHF 11 “Havendienst Gent” + “Uitkijk Zelzate”.

105/03
At the height of position 51°10,30'N 003°45,95'E:
- delete the magenta text “VHF 11 Port Control”;
- insert the magenta text “(VHF 78 Port Control)” and “(VHF 78 Havenkanaal)”.

At the height of position 51°08,27'N 003°46,92'E:
- delete the magenta text “Meldplicht binnenvaart VHF 78”.

At the height of position 51°10,38'N 003°45,95'E:
- replace the magenta text “VHF 11: “North Sea Port” by “VHF 11 “Havendienst Gent” + “Uitkijk Zelzate”.

105/04
At the height of position 51°11,28'N 003°48,74'E:
- delete the magenta text “VHF 11 Port Control”;
- insert the magenta text “(VHF 78 Port Control)” and “(VHF 78 Havenkanaal)”.

At the height of position 51°11,23'N 003°48,58 'E:
- replace the magenta text “VHF 11: “North Sea Port” by “VHF 11 “Havendienst Gent” + “Uitkijk Zelzate”.

105/05
At the height of position 51°11,80'N 003°47,36'E:
- delete the magenta text “VHF 11 Port Control”;
- insert the magenta text “(VHF 78 Port Control)” and “(VHF 78 Havenkanaal)”.

At the height of position 51°11,71'N 003°47,45'E:
- replace the magenta text “VHF 11: “North Sea Port” by “VHF 11 “Havendienst Gent” + “Uitkijk Zelzate”.

105/06
At the height of position 51°13,37'N 003°49,10'E:
- delete the magenta text “VHF 11 Port Control”;
- insert the magenta text “(VHF 78 Port Control)” and “(VHF 78 Havenkanaal)”.

At the height of position 51°13,44'N 003°49,20'E:
- replace the magenta text “VHF 11: “North Sea Port” by “Havendienst Terneuzen”.

105/07
At the height of position 51°16,39'N 003°48,98'E:
- delete the magenta text “VHF 11 Port Control”;
- insert the magenta text “(VHF 78 Port Control)” and “(VHF 78 Havenkanaal)”.

At the height of position 51°16,47’N 003°49,06’E:
- replace the magenta text “VHF 11: “North Sea Port” by “Havendienst Terneuzen”.

105/08
At the height of position 51°17,78'N 003°49,52'E:
- delete the magenta text “VHF 11 Port Control”;
- insert the magenta text “(VHF 78 Port Control)” and “(VHF 78 Havenkanaal)”.

At the height of position 51°17,85'N 003°49,60'E:
- replace the magenta text “VHF 11: “North Sea Port” by “Havendienst Terneuzen”.

105/09
At the height of position 51°17,94'N 003°48,98'E:
- delete the magenta text “VHF 11 Port Control”;
- insert the magenta text “(VHF 78 Port Control)” and “(VHF 78 Havenkanaal)”.

At the height of position 51°18,00'N 003°49,07'E:

- replace the magenta text “VHF 11: “North Sea Port” by “Havendienst Terneuzen”.

At the height of position 51°19,39'N 003°49,03'E:

- delete the magenta text “Meldplicht binnenvaart VHF 78”.

105/10

At the height of position 51°19,66'N 003°48,37'E:

- delete the magenta text “VHF 11 Port Control”;
- insert the magenta text “(VHF 78 Port Control)” and “(VHF 78 Havenkanaal)”.

At the height of position 51°19,73'N 003°48,43'E:

- replace the magenta text “VHF 11: “North Sea Port” by “Havendienst Terneuzen”.

At the height of position 51°19,66'N 003°49,20'E:

- delete the magenta text “Meldplicht binnenvaart VHF 78”.

2020-26/339(T) KANAAL GENT-TERNEUZEN - REPORTING COMPULSORY INLAND SHIPPING

Inland vessels must report to the Harbourmaster’s office on VHF 78 (call sign North Sea Port) when entering the port of North Sea Port; in the Terneuzen lock complex, in the Ringvaart at the Spoorwegbrug or when passing the Meulestedebrug.

2021

2021-02/093 KANAAL GENT-TERNEUZEN - SLUISKIL - WORKS QUAY YARA CANCELLED

NtM 2020-17/269(T) is cancelled.

2021-03/098(T) KANAAL GENT-TERNEUZEN - MOERVAART - TEMPORARY DAM WALL

There is a limited mooring area of 16 m in the Moervaart at quays 4580-4590 from mooring posts 64 to 74.

At the height of the outflow construction at the Rodenhuizekaai, a temporary dam wall with berm has been placed at 4m from the quay.

There is an area with works in progress in the following positions:
51°08,38'N 003°46,70'E
51°08,39'N 003°46,70'E
51°08,37'N 003°46,76'E
51°08,37'N 003°46,75'E

2021-06/128 KANAAL GENT-TERNEUZEN - MOERVAART - SEA SHIPPING CONDITIONS

The following conditions for sea shipping are applicable in the Moervaart.

Maximum dimensions:
LOA: 120 m
BOA: 16 m
Draft: 56 dm

Use of light tugs, use of pilot advice.
On the advice of pilot and depending on the prevailing meteorological conditions, it is allowed to deviate from Article 3.3.3.5.e of the General Police Regulation of the Port of Ghent (2016), with regard to the direction of navigation in function of the draft.

2021-06/136(T) WESTERSCHELDE - TERNEUZEN-HANSWEERT - WORKS IN PROGRESS - BUOY 25B MOVED

Due to works, buoy 25b will be temporarily moved to position 51°20,73'N 003°48,30'E.
The works will last until 7 June 2021.

2021-07/146(T) WESTERSCHELDE - TERNEUZEN - WORKING ACTIVITIES WEST-BUITENHAVEN

Temporary delete:
Harbour light F.G in position 51°20,60'N 003°48,58'E (LL 0684 - B0248).

Add:
Pole with light "F.G" in position 51°20,64'N 003°48,60'E.
North cardinale buoy in position 51°20,70'N 003°48,45'E with light character "VQ".

There is a forbidden sailing area on the westside of the West-Buitenhaven.

2021-10/182 KANAAL GENT-TERNEUZEN - SAS VAN GENT - WORKING ACTIVITIES CANCELLED

NtM 2020-09/173(T) is cancelled.

2021-15/206(T) KANAAL GENT-TERNEUZEN - DREDGING WORKS

For approximately 6 weeks, maintenance dredging will be carried out in the following areas:

Dredging zones (by a crane on pontoon):
- Moervaart: 02/08-03/08
- Rieme: week 31-32
- crossing of the Kanaal Gent-Terneuzen with the Ringvaart: week 33-37

Sweep zones (by a plough):
- fairway Zelzatetunnel – Kuhlmankaai: week 32-33
- turning basin Sifferdok: week 32-33

2021-16/213 WESTERSCHELDE - TERNEUZEN-HANSWEERT - WORKS IN PROGRESS - BUOY 25B MOVED - CANCELLED

NtM 2021-06/136(T) is cancelled.

2021-17/215(T) KANAAL GENT-TERNEUZEN - MERCATORDOK-KLUIZENDOK - WORK IN PROGRESS SHORE LANGERBRUGGEKAAI

From 30 August 2021 to 25 May 2022, restoration work will be carried out on the shore of the Langerbruggekaai near the jetty of Sadaci.
The working area is up to 30 meters from the quay and is marked by signs.
Shipping must pass the work carefully.

2021-19/234 WESTERSCHELDE - TERNEUZEN-HANSWEERT - BUOY AND LIGHT

NtM 2021-07/146(T) is cancelled.

Delete:
- Pole with light “F.G” in position 51°20,64’N 003°48,60’E
- North cardinal buoy in position 51°20,70’N 003°48,45’E

Insert:
- Light “F.G” (LL 0684 - B0248) in position 51°20,61’N 003°48,47’E

2021-22/260 KANAAL GENT-TERNEUZEN - TERNEUZEN - BUOYS

Delete:
- Buoy RB 1 in position 51°19,98’N 003°49,07’E
- Buoy RB 2 in position 51°20,00’N 003°49,10’E
- Buoy RB 4 in position 51°19,97’N 003°49,15’E
- Buoy RB 6 in position 51°19,93’N 003°49,21’E

2021-26/279 KANAAL GENT-TERNEUZEN - DREDGING WORKS

NtM 2021-15/206(T) is cancelled.

2021-26/280 KANAAL GENT-TERNEUZEN - ZELZATE - ALL WEATHER TERMINAL

Insert accompanying block.
Pay attention to the scale when printing, see printer settings.

2022-02/088(T) KANAAL GENT-TERNEUZEN - MOERVAART - TEMPORARY DAM WALL

NtM 2021-03/098(T) is cancelled.

There is an area with works in progress in the following positions:
51°08,38’N 003°46,70’E
51°08,39’N 003°46,70’E
51°08,37’N 003°46,76’E
51°08,37’N 003°46,75’E

2022-04/113 KANAAL GENT-TERNEUZEN - LIGHTS

105/06
Change:
- Iso.8s into Iso.4s at light (LL nat. no. 1319.1) in position 51°14,46'N 003°48,85'E
- Iso.8s into Iso.4s at light (LL nat. no. 1322) in position 51°13,47'N 003°48,26'E
- Iso.8s into Iso.4s at light (LL nat. no. 1319.3) in position 51°13,43'N 003°48,44'E

105/07
Change:
- Iso.8s into Iso.4s at light (LL nat. no. 1310) in position 51°15,63'N 003°49,83'E
- Iso.8s into Iso.4s at light (LL nat. no. 1310.1) in position 51°15,60'N 003°49,98'E
- Iso.8s into Iso.4s at light (LL int. no. B0252.594 - nat. no. 1308.1) in position 51°16,20'N 003°50,42'E

105/07, 105/08
Change:
- Iso.8s into Iso.4s at light (LL int. no. B0252.592 - nat. no. 1308) in position 51°16,22'N 003°50,28'E

105/08
Change:
- Iso.8s into Iso.4s at light (LL int. no. B0252.577 - nat. no. 1307.2) in position 51°16,94'N 003°50,30'E
- Iso.8s into Iso.4s at light (LL int. no. B0252.578 - nat. no. 1307.3) in position 51°16,97'N 003°50,46'E

105/08, 105/09
Change:
- Iso.8s into Iso.4s at light (LL nat. no. 1305.2) in position 51°17,93'N 003°49,96'E

105/09
Change:
- Iso.8s into Iso.4s at light (LL nat. no. 1305.3) in position 51°17,95'N 003°50,10'E

2022-05/120 KANAAL GENT-TERNEUZEN - SAS VAN GENT - LIGHT

Change:
- Iso.8s into Iso.4s at light (LL int. no. B0252.628 - nat. no. 1319) in position 51°14,51'N 003°48,73'E

2022-07/144 KANAAL GENT-TERNEUZEN - TERNEUZEN - DESIGNATIONS OF BERTH

Delete:
- Designation of berth (INT1 F19.1) 6 in position 51°20,17'N 003°48,74'E
- Designation of berth (INT1 F19.1) 6a in position 51°20,13'N 003°48,75'E
- Designation of berth (INT1 F19.1) 8 in position 51°20,12'N 003°48,77'E
- Designation of berth (INT1 F19.1) 10 in position 51°20,10'N 003°48,78'E
- Designation of berth (INT1 F19.1) 12 in position 51°20,07'N 003°48,79'E
- Designation of berth (INT1 F19.1) 14 in position 51°20,05'N 003°48,80'E
- Designation of berth (INT1 F19.1) 16 in position 51°20,03'N 003°48.82'E
- Designation of berth (INT1 F19.1) 18 in position 51°20,01'N 003°48,83'E
- Designation of berth (INT1 F19.1) 10 in position 51°19,34'N 003°49.36'E
- Designation of berth (INT1 F19.1) 12 in position 51°19,31'N 003°49,39'E

2022-08/151 KANAAL GENT-TERNEUZEN - TERNEUZEN - POSTS - LIGHT

104/09, 105/10
Delete:
- Post in position 51°20,14'N 003°48,78'E
- Post in position 51°20,12'N 003°48,79'E
- Post in position 51°20,10'N 003°48,80'E
- Post in position 51°20,08'N 003°48,82'E
- Post in position 51°20,06'N 003°48,83'E
- Post in position 51°20,03'N 003°48,84'E
- Post in position 51°20,02'N 003°48,85'E

105/10
Delete:
- Light (LL nat. no. 0685.3 - int. no. B0250.3) in position 51°20,02'N 003°48,85'E

105/10, 105/09
Delete:
- Post in position 51°19,35'N 003°49,38'E
- Post in position 51°19,31'N 003°49,40'E

2022-10/170 KANAAL GENT-TERNEUZEN - TERNEUZEN - WEST BUITENHAVEN

Insert accompanying block.
Pay attention to the scale when printing, see printer settings.

2022-14/195 KANAAL GENT-TERNEUZEN - TERNEUZEN - WEST BUITENHAVEN - LIGHTS

105/10
Delete:
- Light (LL nat. no. 0685.4 - int. no. B0250.7) at mooring post 13 in position 51°20,06'N 003°48,66'E
- Light (LL nat. no. 0685.5 - int. no. B0250.9) at mooring post 23 in position 51°19,94'N 003°48,76'E
Move:
- Light (LL nat. no. 0685.1 - int. no. B0249.5) from mooring post 2 in position 51°20,25'N 003°48,75'E to mooring post 4 in position 51°20,21'N 3°48'76'E

104/09
Delete:
- Light (LL nat. no. 0685.5 - int. no. B0250.9) in position 51°19,94'N 003°48,76'E

2022-15/200 KANAAL GENT-TERNEUZEN - TERNEUZEN - WEST-BUITENHAVEN - BUOY

Insert:
- Buoy DH-N, north-cardinal spar, Q in position 51°20,29'N 003°48,99'E

2022-20/218 KANAAL GENT-TERNEUZEN - MERCATORDOK-KLUIZENDOK - WORK IN PROGRESS SHORE LANGERBRUGGEKAAI

NtM 2021-17/215(T) is cancelled.

2022-20/229(T) KANAAL GENT-TERNEUZEN - TERNEUZEN - BUOYS

Insert:
- Buoy NST-W, west cardinal spar, VQ(9)10s in position 51°19,30'N 003°49,41'E
- Buoy TK3, green spar, Iso.G.2s in position 51°19,42'N 003°49,48'E
- Buoy NST-O, east cardinal spar, VQ(3)5s in position 51°19,32'N 003°49,53'E

2022-21/230(T) KANAAL GENT-TERNEUZEN - MERCATORDOK-KLUIZENDOK - OVERHEAD POWER CABLE

Change:
- Magenta vertical clearance 50 in position 51°07,87'N 003°46,20'E into 48

2022-21/235(T) WESTERSCHELDE - TERNEUZEN-HANSWEERT - WESTBUITENHAVEN - LIGHTS

Insert:
- Light Iso.Y.4s in position 51°20,36'N 003°48,85'E
- Light Iso.Y.4s in position 51°20,37'N 003°48,88'E
- Light Iso.Y.4s in position 51°20,38'N 003°48,90'E

Lighting temporary breakwater

2022-21/239(T) KANAAL GENT-TERNEUZEN - TERNEUZEN - BUOY

Delete:
104/09
- Mooring post in position 51°20,17'N 003°48,76'E

105/10
- Mooring post, F in position 51°20,17'N 003°48,76'E

Insert:
104/09 and 105/10
- Buoy NST, yellow spar, Fl(4)10s in position 51°20,16'N 003°48,76'E

2022-26/277 KANAAL GENT-TERNEUZEN - REPORTING COMPULSORY INLAND SHIPPING

NtM 2020-26/339(T) is cancelled.

2023

2023-02/084(T) KANAAL GENT-TERNEUZEN - SAS VAN GENT - BUOY

Insert:
- Buoy SvG, green spar, Iso.G.4s in position 51°13,74'N 003°48,38'E

2023-02/085(T) KANAAL GENT-TERNEUZEN - TERNEUZEN - PILE

Insert:
- Pile, Fl(3)Y.10s in position 51°19,25’N 003°49,54’E
- Pile, Fl(3)Y.10s in position 51°19,23’N 003°49,48’E

2023-03/089 KANAAL GENT-TERNEUZEN - SAS VAN GENT - BUOY

NtM 2023-02/084(T) is cancelled.

2023-05/100 KANAAL GENT-TERNEUZEN - SAS VAN GENT - LIGHT

Insert:
- Light F.W in position 51°13,74'N 003°48,38'E

2023-05/101 KANAAL GENT-TERNEUZEN - SAS VAN GENT - POLE

Insert:
- Pole, F.W in position 51°12,80'N 003°48,25’E

2023-06/103 KANAAL GENT-TERNEUZEN - GHENT SEA PORT - VERTICAL CLEARANCE

105/01
Insert:
- Vertical clearance 18 (INT1 D26.2) in position 51°06,29'N 003°43,25’E
- Vertical clearance 42 (INT1 D26.2) in position 51°06,16'N 003°43,69’E

105/01, 105/02
Change:
- Vertical clearance 48 (INT1 D26.2) in position 51°06,79'N 003°44,80’E into 46

2023-06/104 KANAAL GENT-TERNEUZEN - MERCATORDOK-KLUIZENDOK - OVERHEAD POWER CABLE

NtM 2022-21/230(T) is cancelled.

2023-07/115 KANAAL GENT-TERNEUZEN - TERNEUZEN - DESIGNATION OF BERTH

NtM 2020-23/317(T) is cancelled.

2023-07/116 KANAAL GENT-TERNEUZEN - TERNEUZEN - LIGHT

Delete:
- Pile, Iso.4s in position 51°19,34’N 003°49,48’E

2023-08/122 KANAAL GENT-TERNEUZEN - TERNEUZEN - BUOYS

NtM 2022-21/239(T) is cancelled.

105/09, 105/10
Delete:
- Buoy NST 1-O in position 51°19,63’N 003°49,35’E
- Buoy NST 2-O in position 51°19,57’N 003°49,37’E
Insert:
- Buoy NST 2, yellow can, Iso.Y.4s, St Andrew's cross as topmark in position 51°19,51’N 003°49,25’E
- Buoy NST 4, yellow can, Iso.Y.4s, St Andrew's cross as topmark in position 51°19,41’N 003°49,33’E

105/10
Insert:
- Buoy NST-A, yellow spar, Iso.Y.4s, St Andrew's cross as topmark in position 51°20,28'N 003°48,82'E
- Buoy NST-B, yellow can, Iso.Y.4s, St Andrew's cross as topmark in position 51°20,25'N 003°48,76'E
- Buoy NST-C, yellow spar, Iso.Y.4s, St Andrew's cross as topmark in position 51°20,17'N 003°48,76'E

2023-08/123 KANAAL GENT-TERNEUZEN - TERNEUZEN - MOORING POSTS

104/09
Delete:
- Pile in position 51°20,21’N 003°48,76’E
- Pile in position 51°20,17’N 003°48,76’E
- Pile in position 51°20,12’N 003°48,81’E

105/10
Delete:
- Berth 2 (INT1 F19.1) in position 51°20,25’N 003°48,75’E
- Pile, F.Y, berth 4 (INT1 F19.1) in position 51°20,21’N 003°48,76’E
- Pile, F.Y in position 51°20,17’N 003°48,76’E
- Pile in position 51°20,12’N 003°48,81’E

105/09, 105/10
Delete:
- Pile, berth 2 (INT1 F19.1) in position 51°19,50’N 003°49,26’E
- Pile, berth 4 (INT1 F19.1) in position 51°19,46’N 003°49,28’E
- Pile, berth 6 (INT1 F19.1) in position 51°19,43’N 003°49,31’E
- Pile, berth 8 (INT1 F19.1) in position 51°19,38’N 003°49,35’E

2023-11/150 KANAAL GENT-TERNEUZEN - TERNEUZEN - BUOYS

Move:
- Buoy NST-A from position 51°20,28'N 003°48,75'E to position 51°20,27'N 003°48,77'E
- Buoy NST-B from position 51°20,25'N 003°48,76'E to position 51°20,20'N 003°48,75'E
- Buoy NST-C from position 51°20,17'N 003°48,76'E to position 51°20,02N 003°48,86'E